BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK :CONSTRUCTION OF MARRIAGE COMMUNITY HALL

MEASUREMENT SHEET - Third Final Bill

Agency		Sri H.V.Onkarappa Class-1 PWD Contractor,#27,Taralabalu Enclave,Near Police Station,Yelahanka,Bangalore-64							
Measurements		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Chainage									
From	To								
Item No 98		Providing 15mm thick cement plaster in single coat with cement mortar 1:6, to brick masonry including rounding off corners wherever required smooth rendering, Providing and removing scaffolding, including cost of materials, labour, curing etc. complete as per specifications. ,First Floor							
		Internal Plastering							
		First Floor							
		Lobby	Sqm	1	31.20		0.90	28.08	
		Office	Sqm	1	14.90		0.90	13.41	
		Hall	Sqm	1	32.30		0.90	29.07	
		Room	Sqm	2	12.20		0.90	21.96	
		Stage	Sqm	1	25.52		0.90	22.97	
		Column	Sqm	2	1.30		0.90	2.34	
			Sqm	2	0.60		0.90	1.08	
							Total	**118.91**	

CONTRACTOR

RUDRAPRASAD CONSULTANTS BANGALORE PMC

16/1

ASSISTANT ENGINEER

16/1

ASSISTANT EXECUTIVE ENGINEER

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK :CONSTRUCTION OF MARRIAGE COMMUNITY HALL

MEASUREMENT SHEET - Third Final Bill

Agency		Sri H.V.Onkarappa Class-1 PWD Contractor,#27,Taralabalu Enclave,Near Police Station,Yelahanka,Bangalore-64							
Measurements		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Chainage									
From	To								
Item No 99		Providing 15mm thick cement plaster in single coat with cement mortar 1:6, to brick masonry including rounding off corners wherever required smooth rendering, Providing and removing scaffolding, including cost of materials, labour, curing etc. complete as per specifications. ,Second Floor							
		Internal Plastering							
		Second Floor							
		Hall	Sqm	1	50.90		0.90	45.81	
		stage	Sqm	1	15.75		3.00	47.25	
		Room	Sqm	2	15.50		3.00	93.00	
		Room	Sqm	3	18.20		3.00	163.80	
		Room	Sqm	1	19.8		3.00	59.40	
		Room	Sqm	1	12.8		3.00	38.40	
		column	Sqm	6	1.3		0.90	7.02	
		Deduction							
		W	Sqm	10	1.8		-1.6	-28.80	
		D1	Sqm	7	0.9		-2.1	-13.23	
							Total	**412.65**	

CONTRACTOR

RUDRAPRASAD CONSULTANTS BANGALORE PMC

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK :CONSTRUCTION OF MARRIAGE COMMUNITY HALL

MEASUREMENT SHEET - Third Final Bill

Agency	Sri H.V.Onkarappa Class-1 PWD Contractor,#27,Taralabalu Enclave,Near Police Station,Yelahanka,Bangalore-64

Measurements	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Chainage								
From To								
Item No 101	Providing 12mm thick cement plaster in single coat with cement mortar 1:3, to ceiling including rounding off corners wherever required smooth rendering, including providing and removing scaffolding, cost of materials, labour, curing etc. complete as per specification. ,Ground floor roof							
	Celing							
	Ground Floor Roof	Sqm	1	20.7	14.6		302.22	
	Chajjas							
	ground floor							
	W	Sqm	11	2.10	0.60		13.86	
	Front	Sqm	11	2.10		0.10	2.31	
	Side	Sqm	22	0.60		0.10	1.32	
	W1	Sqm	4	1.50	0.60		3.60	
	Front	Sqm	4	1.50		0.10	0.60	
	Side	Sqm	8	0.60		0.10	0.48	
	V	Sqm	8	0.90	0.60		4.32	
	Front	Sqm	8	0.90		0.10	0.72	
	Side	Sqm	16	0.60		0.10	0.96	
	Deduction							
	Staircase	Sqm	1	3.10	-3.05		-9.46	
						Total	**320.94**	

CONTRACTOR

RUDRAPRASAD CONSULTANTS BANGALORE PMC

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK :CONSTRUCTION OF MARRIAGE COMMUNITY HALL

MEASUREMENT SHEET - Third Final Bill

Agency		Sri H.V.Onkarappa Class-1 PWD Contractor,#27,Taralabalu Enclave,Near Police Station,Yelahanka,Bangalore-64							
Measurements		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Chainage									
From	To								
Item No 102		Providing 12mm thick cement plaster in single coat with cement mortar 1:3, to ceiling including rounding off corners wherever required smooth rendering, including providing and removing scaffolding, cost of materials, labour, curing etc. complete as per specification. ,First floor roof							
		Celing							
		First Floor Roof							
			Sqm	2	16.15	3.1		100.13	
		Lobby	Sqm	1	14.60	4.3		62.78	
		Chajjas							
		W	Sqm	4	2.10	0.60		5.04	
		Front	Sqm	4	2.10		0.10	0.84	
		Sides	Sqm	8	0.60		0.10	0.48	
		V	Sqm	4	0.90	0.60		2.16	
		Front	Sqm	4	0.90		0.10	0.36	
		Sides	Sqm	8	0.60		0.10	0.48	
		Deduction							
		Staircase	Sqm	1	3.10	-3.05		-9.46	
							Total	**162.82**	

RUDRAPRASAD CONSULTANTS BANGALORE PMC

CONTRACTOR

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK :CONSTRUCTION OF MARRIAGE COMMUNITY HALL

MEASUREMENT SHEET - Third Final Bill

Agency	Sri H.V.Onkarappa Class-1 PWD Contractor,#27,Taralabalu Enclave,Near Police Station,Yelahanka,Bangalore-64

Measurements	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Chainage								
From To								
Item No 103	Providing 12mm thick cement plaster in single coat with cement mortar 1:3, to ceiling including rounding off corners wherever required smooth rendering, including providing and removing scaffolding, cost of materials, labour, curing etc. complete as per specification. , second floor							
	Second Floor Roof	Sqm	1	20.7	14.6		302.22	
	Chajjas							
	W	Sqm	9	2.10	0.60		11.34	
	Front	Sqm	9	2.10		0.10	1.89	
	Sides	Sqm	18	0.60		0.10	1.08	
	W'	Sqm	1	3.05	0.60		1.83	
	Front	Sqm	1	3.05		0.10	0.31	
	Sides	Sqm	2	0.60		0.10	0.12	
	W1	Sqm	2	1.50	0.60		1.80	
	Front	Sqm	2	1.50		0.10	0.30	
	Sides	Sqm	4	0.60		0.10	0.24	
	V	Sqm	9	0.90	0.60		4.86	
	Front	Sqm	9	0.90		0.10	0.81	
	Sides	Sqm	18	0.60		0.10	1.08	
	Deduction							
	Staircase	Sqm	1	3.10	-3.05		-9.46	
						Total	**318.43**	

CONTRACTOR

BUDRAPRASAD CONSULTANTS BANGALORE RMC

ASSISTANT ENGINEER

4/1

ASSISTANT EXECUTIVE ENGINEER

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK :CONSTRUCTION OF MARRIAGE COMMUNITY HALL

MEASUREMENT SHEET - Third Final Bill

Agency		Sri H.V.Onkarappa Class-1 PWD Contractor,#27,Taralabalu Enclave,Near Police Station,Yelahanka,Bangalore-64							
Measurements		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Chainage									
From	To								
Item No 117		Providing and fixing Stainless steel 304 grade for staircase railings, balconies, ramps, with hand rail, 50 mm dia 16 guage hallow pipe welded to vertical hallow 50mm dia pipe of 16 guage, stainless steel vertical pipe spaced at 1.20m regular intervals, and 5 Nos of 25mm dia. Stainless steel hollow horizontal pipe are welded to vertical 50mm dia hollow pipe. The entire assembly is fixed to staircase concrete by using expansion bolts by drilling concrete etc., complete including cost of materials, labour HOM of machineries and electrical charges etc complete as per specifications.Ground floor							
		Staircase Railings	**sqm**	**1**	**5.50**		**1.00**	**5.50**	
							Total	**5.50**	

CONTRACTOR

RUDRAPRASAD CONSULTANTS BANGALORE PMC

ASSISTANT ENGINEER

13/2

ASSISTANT EXECUTIVE ENGINEER

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK :CONSTRUCTION OF MARRIAGE COMMUNITY HALL

MEASUREMENT SHEET - Third Final Bill

Agency		Sri H.V.Onkarappa Class-1 PWD Contractor,#27,Taralabalu Enclave,Near Police Station,Yelahanka,Bangalore-64							
Measurements		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Chainage									
From	To								
Item No 118		Providing and fixing Stainless steel 304 grade for staircase railings, balconies, ramps, with hand rail, 50 mm dia 16 guage hallow pipe welded to vertical hallow 50mm dia pipe of 16 guage, stainless steel vertical pipe spaced at 1.20m regular intervals, and 5 Nos of 25mm dia. Stainless steel hollow horizontal pipe are welded to vertical 50mm dia hollow pipe. The entire assembly is fixed to staircase concrete by using expansion bolts by drilling concrete etc., complete including cost of materials, labour HOM of machineries and electrical charges etc complete as per specifications.First floor							
		Staircase Railings	sqm	1	5.50		1.00	5.50	
							Total	5.50	

RUDRAPRASAD CONSULTANTS BANGALORE PMC

13/2

13/2

CONTRACTOR

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINE

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK :CONSTRUCTION OF MARRIAGE COMMUNITY HALL

MEASUREMENT SHEET - Third Final Bill

Agency		Sri H.V.Onkarappa Class-1 PWD Contractor,#27,Taralabalu Enclave,Near Police Station,Yelahanka,Bangalore-64							
Measurements		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Chainage									
From	To								
Item No 119		Providing and fixing Stainless steel 304 grade for staircase railings, balconies, ramps, with hand rail, 50 mm dia 16 guage hallow pipe welded to vertical hallow 50mm dia pipe of 16 guage, stainless steel vertical pipe spaced at 1.20m regular intervals, and 5 Nos of 25mm dia. Stainless steel hollow horizontal pipe are welded to vertical 50mm dia hollow pipe. The entire assembly is fixed to staircase concrete by using expansion bolts by drilling concrete etc., complete including cost of materials, labour HOM of machineries and electrical charges etc complete as per specifications.second floor							
		Second Floor corridor railings	**Sqm**	**1**	**3.95**		**1.00**	**3.95**	
				2	**5.30**		**1.00**	**10.60**	
				1	**8.15**		**1.00**	**8.15**	
				1	**5.15**		**1.00**	**5.15**	
				1	**1.80**		**1.00**	**1.80**	
		Staircase Railings	**sqm**	**1**	**5.50**		**1.00**	**5.50**	
							Total	**35.15**	

CONTRACTOR

RUDRAPRASAD CONSULTANTS BANGALORE PMC

13/2

ASSISTANT ENGINEER

13/2

ASSISTANT EXECUTIVE ENGINEE

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK :CONSTRUCTION OF MARRIAGE COMMUNITY HALL

MEASUREMENT SHEET - Third Final Bill

Agency	Sri H.V.Onkarappa Class-1 PWD Contractor,#27,Taralabalu Enclave,Near Police Station,Yelahanka,Bangalore-64							
Measurements	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Chainage								
From To								
Item No 121	Providing and laying integral cement based waterproofing treatment including preparation of surface as required treatment of roofs, balconies, terraces etc., consisting following application. (a) Applying and grouting a slurry coat of neat cement using 2.75 kg/sqm of cement admixed with proprietary water proofing compound confirming to IS:2645 over the RCC slab after cleaning the surface before treatment. (b) Laying cement concrete using broken brick bats 25mm to 100mm size with 50% cement mortar 1:5 admixed with proprietary water proofing compound confirming IS:2645 over 20mm thick layer of cement mortar 1:5 admixed with proprietary water proofing compound to required slope and treating similarly the adjoining walls upto 300mm height incluing rounding off junctions of walls and slabs. (c) After two days of proper curing, applying a second coat of cement slurry admixed with proprietary water proofing compound. (d) Finishing the surface with 20mm thick joint less cement mortar of mix 1:4 admixed with proprietary water proofing compound and finally finishing the surface with trowel and neat cement slurry and making of 300x300mm square. (e) The whole terrace so finished shall be flodded with water for a minimum period of two weeks for curing and for final test including cost of all materials, labour complete as per specifications.							
	Terrace floor	sqm	1	21.05	19		399.95	
	Entrance portico Slab	sqm	1	3.8	5.5		20.9	
	Deduction							
	Staircase room	Sqm	1	3.75	-6.2		-23.25	
		Total					**397.6**	

CONTRACTOR

RUDRAPRASAD CONSULTANTS BANGALORE PMC

10/2

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINE

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK :CONSTRUCTION OF MARRIAGE COMMUNITY HALL

MEASUREMENT SHEET - Third Final Bill

Agency		Sri H.V.Onkarappa Class-1 PWD Contractor,#27,Taralabalu Enclave,Near Police Station,Yelahanka,Bangalore-64							
Measurements		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Chainage									
From	To								
Item No 158		Electrical Work: Open Conduit System Supplying heavy gauge PVC conduit pipe .....dia ..... mm thick confirming to IS 2509 with suitable size bends, junction boxes, adhesive paste etc., and fixing using inverted wood plugs in case of RCC ceiling and RCC wall / stone structure or rawl plugs in case of brick walls and cement plastering the damaged portion using heavy gauge saddles at an interval of 700mm using NF screws.(Page No. 2, Item No.1.1.1 & 1.1.2) a) 19/20mm dia 2mm thick							
			m	1	1109			1109	
					Total			**1109**	

CONTRACTOR

RUDRAPRASAD CONSULTANTS BANGALORE PMC

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK :CONSTRUCTION OF MARRIAGE COMMUNITY HALL

MEASUREMENT SHEET - Third Final Bill

Agency		Sri H.V.Onkarappa Class-1 PWD Contractor,#27,Taralabalu Enclave,Near Police Station,Yelahanka,Bangalore-64							
Measurements		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Chainage									
From	To								
Item No 162		Groove Cutting : Supplying heavy guage PVC conduit pipe ...mm dia ...mm thick with suitable size bends, Metal/PVCjunction boxes, adhesive paste etc, by groove cutting in wall and fixing by using U or J hooks and cement plastering up to the wall surface and run with 18SWG GI fish wire through out the conduit where ever necessary. a) 19/20mm dia 2mm thick							
			m	1	1109			1109	
					Total			**1109**	

RUDRAPRASAD CONSULTANTS PMC BANGALORE

CONTRACTOR

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK :CONSTRUCTION OF MARRIAGE COMMUNITY HALL

MEASUREMENT SHEET - Third Final Bill

Agency	Sri H.V.Onkarappa Class-1 PWD Contractor,#27,Taralabalu Enclave,Near Police Station,Yelahanka,Bangalore-64							
Measurements	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Chainage From	To							
	KSRB15-5.2 : Providing rough cement **plastering 15mm thick** in single coat with cement mortar 1:6 to brick masonry for base of dadooing works with sand of approved quality, providing and removing scaffolding, inclding cost of materials, labour, curing complete as per specifications , Pg.No-115, Item No-15.31, Ground Floor							
	Wall Cladding							
	Ground Floor							
	Kitchen	Sqm	1	31.20		2.10	65.52	
	Gas bank	Sqm	1	9.20		2.10	19.32	
	Store Room	Sqm	1	11.8		2.10	24.78	
	Dinning Hall	Sqm	1	45.73		2.10	96.033	
	Lobby	Sqm	1	13.70		2.10	28.77	
	Staircase down	Sqm	1	2.40		2.00	4.8	
		Sqm	1	6.2		1.10	6.82	
	Door Jamb	Sqm	11	0.25		2.10	5.775	
	Window Jamb	Sqm						
	W	Sqm	20	0.15		1.63	4.89	
	W	Sqm	10	0.15		1.720	2.58	
	W1	Sqm	8	0.15		1.630	1.956	
	W1	Sqm	4	0.15		1.100	0.66	
	COLUMN	Sqm	8	0.33		2.100	5.544	
		Sqm	8	0.71		2.100	11.928	
	Staircase	Sqm	1	10.10		2.100	21.21	
	Deduction							
	D	Sqm	1	2.00		-2.100	-4.2	
	D1	Sqm	1	1.73		-2.100	-3.633	
	D2	Sqm	1	2.18		-2.100	-4.578	
	D3	Sqm	2	0.90		-2.100	-3.78	
	W	Sqm	10	1.72		-1.630	-28.036	
	W1	Sqm	4	1.10		-1.630	-7.172	
						Total	**249.2**	

CONTRACTOR

RUDRAPRASAD CONSULTANTS BANGALORE PMC

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK :CONSTRUCTION OF MARRIAGE COMMUNITY HALL

MEASUREMENT SHEET - Third Final Bill

Agency		Sri H.V.Onkarappa Class-1 PWD Contractor,#27,Taralabalu Enclave,Near Police Station,Yelahanka,Bangalore-64							
Measurements		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Chainage									
From	To								
E2 G7		KSRB15-5.2 : Providing rough cement **plastering 15mm thick** in single coat with cement mortar 1:6 to brick masonry for base of dadooing works with sand of approved quality, providing and removing scaffolding, inclding cost of materials, labour, curing complete as per specifications , Pg.No-115, Item No-15.31, First Floor							
		Wall Cladding							
		First Floor							
		Lobby	Sqm	1	31.20		2.10	65.52	
		Office	Sqm	1	14.90		2.10	31.29	
		Hall	Sqm	1	32.30		2.10	67.83	
		Room	Sqm	2	12.20		2.10	51.24	
		Stage	Sqm	1	25.52		2.10	53.59	
		Column	Sqm	6	0.71		2.1	8.95	
			Sqm	6	0.33		2.1	4.16	
		Entance Door Jamb	Sqm	2	0.30		2.10	1.26	
		Door jamb	Sqm	6	0.25		2.10	3.15	
		Window Jamb	Sqm	30	0.15		1.63	7.34	
		Window Jamb	Sqm	15	0.15		1.72	3.87	
		Staircase	Sqm	1	10.10		2.10	21.21	
		Skirting							
		Stage	Sqm	1	8.20		0.30	2.46	
		Deduction							
		W	Sqm	15	1.72		-1.63	-42.05	
		D	Sqm	3	0.90		-2.10	-5.67	
		D	Sqm	2	0.70		-2.10	-2.94	
		Entrance Door	Sqm	1	1.95		-2.10	-4.10	
							Total	**267.10**	

CONTRACTOR

RUDRAPRASAD CONSULTANTS BANGALORE PMC

ASSISTANT ENGINEER 10/2

ASSISTANT EXECUTIVE ENGINEER

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK :CONSTRUCTION OF MARRIAGE COMMUNITY HALL

MEASUREMENT SHEET - Third Final Bill

Agency	Sri H.V.Onkarappa Class-1 PWD Contractor,#27,Taralabalu Enclave,Near Police Station,Yelahanka,Bangalore-64							
Measurements	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Chainage								
From To								
E3 G8	KSRB15-5.2 : Providing rough cement **plastering 15mm thick** in single coat with cement mortar 1:6 to brick masonry for base of dadooing works with sand of approved quality, providing and removing scaffolding, inclding cost of materials, labour, curing complete as per specifications , Pg.No-115, Item No-15.31, Second Floor							
	Wall Cladding							
	Second Floor							
	Hall	Sqm	1	50.90		2.10	106.89	
	Column	Sqm	10	0.33		2.1	6.93	
		Sqm	10	0.77		2.1	16.17	
	Door Jamb	Sqm	**1**	**0.25**		2.1	0.53	
	Window Jamb	Sqm	4	1.63		0.15	0.98	
		Sqm	4	1.72		0.15	1.03	
	Staircase	Sqm	1	10.1		2.1	21.2	
	Skirting							
	Room	Sqm	2	12.80		0.10	2.6	
	Room	Sqm	3	15.50		0.10	4.7	
	Room	Sqm	1	15.1		0.10	1.5	
	Room	Sqm	1	12.8				
	Corridor	Sqm	1	5.7		0.1	0.6	
	Deduction							
	D	Sqm	6	0.9		-2.1	-11.3	
	Window	Sqm	2	1.73		-1.63	-5.6	
	Entrance door	Sqm	1	2.9		-2.1	-6.1	
						Total	**140.0**	

limited to 139.96

RUDRAPRASAD CONSULTANTS BANGALORE PMC

CONTRACTOR

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

PMC

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE EN

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK :CONSTRUCTION OF MARRIAGE COMMUNITY HALL

MEASUREMENT SHEET - Third Final Bill

Agency		Sri H.V.Onkarappa Class-1 PWD Contractor,#27,Taralabalu Enclave,Near Police Station,Yelahanka,Bangalore-64							
Measurements		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Chainage									
From	To								
E4 E9		KSRB 4-7 : Providing 2 legged scaffolding for stone masonry work using 10-15 cms. dia best quality casurina poles of 4m over all length (3m +0.5m projection + 0.5m In to the ground), the distance between two rows being 1.25m and spacing of posts being 2m in both rows with 2 horizontal posts with 0.5 mm overlap on either side and braces at 2 m c to c including longitudinal and transveres middle braces to step up and providing platform with casurina poles, forms tied up using coir rope complete as per specifications. - Scaffolding for stone masonry work converted to cum.							
		Scaffolding for First Floor ceiling Plastering (Internal)	cum	1	8.00	16.20	6.00	777.60	
		Scaffolding for First Floor ceiling Plastering (External)	cum	2	21.05	2.10	6.00	530.46	
							Grand Total		

CONTRACTOR

RUDRAPRASAD CONSULTANTS BANGALORE PVT. LTD.

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER